

Hendricks Chapel Cooling Project

- Project #17363-102216
- Contractor: Hueber-Breuer
- Project Manager: John O'Brien 315-436-3119
- Site Superintendent: Jim Nier 315-552-7117
- SU Project Manager: Jim Blum 315-256-5649

Monday Morning March 11th

Maxwell School of Citizenship and...

Trailer Area
Trailer removed after lift.

Crane Setup Area
Setup Monday March 11th

Sidewalk closed sign. Flagmen on both sides to assist pedestrians.

Fence Panels

Sidewalk Closed sign

Door Closed with Interior Signage

West Zone

Hendricks Chapel

Units to be placed in orange

Geology Building



Hendricks Chapel Cooling Project

- Project #17363-102216
- Contractor: Hueber-Breuer
- Project Manager: John O'Brien 315-436-3119
- Site Superintendant: Jim Nier 315-552-7117
- SU Project Manager: Jim Blum 315-256-5649

Monday Afternoon March 11th

Maxwell School of Citizenship and...

Trailer Area
Trailer removed after lift.

Crane Setup Area
Setup Monday March 11th

Sidewalk closed sign when loading to roof. Flagmen on both sides to assist pedestrians.

Fence Panels

Door closed with interior signage


Sidewalk closed sign

West Zone

Unit to be placed in orange

Hendricks Chapel

Geology Building



Hendricks Chapel Cooling Project

- Project #17363-102216
- Contractor: Hueber-Breuer
- Project Manager: John O'Brien 315-436-3119
- Site Superintendant: Jim Nier 315-552-7117
- SU Project Manager: Jim Blum 315-256-5649

Tuesday Morning March 12th

Note: If Monday Setup 2 goes well; this could be later in the day Monday

Sidewalk Closed sign

Crane Setup Area
Setup Tuesday March 12th

Trailer Area
Trailer Removed
after lift.

Fence Panels

West Zone

Units to be placed in orange

Geology Building

